


NEXT STEPS | Demolition Update



DEMO FACTS

5 structures down


3 structure demos in progress

3 future demos

> Work completed by end of September

> Demolition crew is working west to east

NEXT STEPS | Environmentally Related Roles & Responsibilities




MMP = Material Management Plan

DDPHE = Denver Department of Public Health and Environment


TRAFFIC MAP | TRAFFIC FLOW: June - July 2018

Phase 1 Stage A



TRAFFIC MAP | TRAFFIC FLOW: Sept - Nov 2018

Phase 1 Stage B



NEXT STEPS | 90 Day Look Ahead Construction Schedule

WORK ACTIVITY DESCRIPTION	LOCATION	JULY	AUGUST	SEPTEMBER
Install Construction Fencing	Blake to Franklin	■		
Sanitary Sewer Relocate	Walnut to Steele	■	■	■
Waterline Relocate	Blake to Steele	■	■	■
Initial Removals	Blake & 40th St.	■		
Mobilize Crane, Large Equipment, & Shoring System	Blake & 40th St.	■		
Install Shoring System/Excavate & Place Pipe	Blake to Franklin	■	■	■
Roadway Removals	Blake to Steele	■	■	

NOTE: Blake and 40th Street will be open November 2018

NEXT STEPS | Stay Connected

Community Driven Process

2015

Flood Relief Alternatives Analysis

Winter 2016/2017

Discussion of Requirements

Fall 2017

Selection of Design-Build Team

May 2, 2018

Feedback on Initial Designs

July 24, 2018

Feedback on Design Refinements

Late Summer/Fall 2018

Feedback on Final Design

Project Website:

www.39thAveGreenway.org



Bilingual Project Hotline:

720-457-6222



Project email:

39thAveGreenway@PublicInfoTeam.com



Text Sign-Up:

Send "39thAve" to 313131

