



DENVER
THE MILE HIGH CITY

Department of Parks + Recreation
Planning, Design and Construction


201 W Colfax Avenue, Dept. 613
Denver, CO 80202
www.denvergov.org/parks

FIELD OBSERVATION REPORT

To: **Project File**
Date: **August 29, 2012**
Time at Site: **10:00 am**
Weather at Time of Visit: **87°F – Partly Cloudy**

Contract Number: **201206428**
Project Name: **Cesar E Chavez Park**
Report Number: **01**
Contractor: **Goodland Construction**

Inspection & Observation Comments

| Photo | Trade | Activity • Progress • Issues • Resolutions • etc. |
|--|----------|---|
| <div data-bbox="131 863 436 951" style="border: 1px solid red; background-color: yellow; padding: 5px;">Form lined quotes and images</div> | |  |
| 1 | Concrete | The first forms have been stripped off the new seat walls along Tennyson St. |



FIELD OBSERVATION REPORT continued

Cesar E Chavez Park

Date: August 29th, 2012

Contract Control No.: 201206428

Report Number: 01

DENVER
THE MILE HIGH CITY

| | | |
|---|---|---|
| | <p>Existing accessible surfacing to remain.</p> |  |
| 2 | Playground | Sand surfacing removed from playground. To be replaced with engineered wood fiber. |
| 3 | Playground |  <p>Sand surfacing removed from playground.</p> |



FIELD OBSERVATION REPORT continued

Cesar E Chavez Park

Date: August 29th, 2012

Contract Control No.: 201206428

Report Number: 01

DENVER
THE MILE HIGH CITY

| | | |
|---|---|--|
| | <p>The yellow dashed line represents the approximate outline of new stairs.</p> |  |
| 4 | Concrete | Southwest corner park access. New stair and wall with form lined name. |
| | <p>The yellow dashed line represents the approximate grade of plaza below the wall.</p> |  |
| 5 | Concrete | Form lined images along Tennyson St. |



FIELD OBSERVATION REPORT continued

Cesar E Chavez Park

Date: August 29th, 2012

Contract Control No.: 201206428

Report Number: 01

DENVER
THE MILE HIGH CITY

| | | |
|---|----------|--|
| | |  |
| 6 | Concrete | South wall corner images at stairway into park along Tennyson St. |
| | |  |
| 7 | Concrete | North wall corner images at stairway into park along Tennyson St. |



FIELD OBSERVATION REPORT continued



Cesar E Chavez Park

Date: August 29th, 2012

Contract Control No.: 201206428

Report Number: 01

DENVER
THE MILE HIGH CITY

| | | |
|---|----------|--|
| | |  |
| 8 | Concrete | Quotes along Tennyson St. |
| | |  |
| 9 | Concrete | Additional quotes by Cesar E. Chavez along Tennyson St. |
| | | |
| | | |



FIELD OBSERVATION REPORT continued

Cesar E Chavez Park

Date: August 29th, 2012

Contract Control No.: 201206428

Report Number: 01

DENVER
THE MILE HIGH CITY

| | | |
|--|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

Reviewed By / Date: _____

Notes and Schedule:

Concrete work is progressing in all areas of the park. The first concrete pour for perimeter trail will be on August 30th with remaining concrete work (stairs and walls) along Tennyson St. to be completed by the second week of September.

Work on the basketball and bocce courts has also started and will follow concrete work.

Irrigation work to follow after all trail and other flat work are complete.

Report Prepared by:

Greg Cieciek, PLA

Parks Planning, Design and Construction

Greg.Cieciek@Denvergov.org