



DFD PRV Standpipe Testing Report

Bldg Address:

Test Date:

Test Conducted by Technician:

DFD License#:

Installing Contractor Name & Address:

Location	Floor	Brand/Model	Setting	Static Conditions		Flowing 100 GPM		Flowing 250 GPM	
				Inlet (psi)	Discharge (psi)	Inlet (psi)	Discharge (psi)	Inlet (psi)	Discharge (psi)

Contractor shall submit completed forms to DFD Testing Group. Testing Group may want to witness all testing or may conduct spot checks. It is the Installing Contractors responsibility to coordinate approach with Testing Group prior to initializing any work on PRV's.