

# Memorandum

To: Dania Zinner, EPA RPM, VB/I70 Superfund Site

From: Timothy C. Shangraw

Date: January 3, 2017

Re: **POLREP #18 - Vasquez Boulevard/Interstate 70 (VB/I70) Superfund Site, Operable Unit 2, Removal Action**

---

On behalf of the City and County of Denver (Respondent), Engineering Management Support, Inc. (EMSI) is submitting this Pollution Report (POLREP #18) in accordance with Section 4.c of Appendix C to the Administrative Settlement Agreement and Order on Consent for Removal Action, for the subject Superfund Site (the Site). This report follows the outline detailed in Section 4.c of Appendix C, and contains pertinent new information specified in the Superfund Removal Procedures, Removal Response Reporting: POLREP and OSC Reports (EPA, 1994).

## **Section I – Heading**

The date, site name, report author, report recipient, and report number are presented above.

## **Section II – Response Information**

This reporting period extended from December 1 through December 31, 2016 during which time: 1) contract negotiations with the preferred Prime Subcontractor (Ames) were finalized and a notice to proceed was issued; 2) initial mobilization (fencing, laydown areas, infrastructure) and permitting were performed; 3) baseline air monitoring detailed in the Additional Air Monitoring Scope of Work occurred; and 4) treated batch-test waters were released to the South Platte River in full compliance with the CDPHE WQCD Individual Discharge Permit (CO0049002) and with CDPHE's approval to release.

A December status meeting was not held due to the holidays.

## **Section III – Issues, Resolutions, and Planned Activities**

No new issues were identified during December. The current anticipated implementation schedule for the Globeville Landing Outfall Project is as follows:

- An environmental pre-construction conference with Integrated Contractor (Kiewit), Prime Subcontractor (Ames), Subcontractors to Ames (Kleinfelder, Griffin, and Baker), and Denver personnel and consultants (Merrick and EMSI) is scheduled for January 3, 2017;
- Finalization of detailed Construction Schedule (early January);
- Start earthwork (mid January).

Memorandum  
POLREP #18  
VB/I70, OU2 removal Action  
January 3, 2017  
Page 2

To keep EPA and CDPHE informed of any issues that might impact constructability or implementation, Respondent will continue to hold monthly status meetings at which EPA and CDPHE will be updated, and issues can be addressed. Weekly status meetings will be held during the month of January. The next formal monthly status meeting is scheduled for February 15, at 9:00 am at the Webb building. Respondent will arrange for a call-in number for those who cannot attend.

Please call Jennifer Luthi (720.865.5432) or me (303.619.5179) if you have any questions.